EXTENSION OF TIME PROPOSAL

1	Name of work	Asphalting to roads at Sai Archade, G Ramaiah and surrounding areas in ward no:03 Yelahanka Satellite Town Sub Division
2	Amount of work portion	
3	Estimated Cost	
4	Name of Contractor	M/s Technical Manager (west), KRIDL
5	Agreement no	
6	No and date under which work order issued	BBMP/EE/YNK.D/W.O/193/2019-20, dt:10-11-2020
7	Time limit rriginally fixed for completion	90days
8	Date of application by the contractor for granting	23/12/2020.
9	Date of receipt of application in the Sub Division office	23/12/2020
10	Extension granted if any	Do to covid 19 &
	I	BWSSB Works
	II	
11	Work carried out by the contractor during the original period stipulated in the contract	25:0%
12	Work carried out during 1st extension	50%
13	Work carries out during 2nd extension	100%

14	Time now applied for	675 days (30/12/2021)
15	Date of recommanding time 2nd extension	Yes
16	Weather the original application of the contractor is enclosed	Yes
17	Balance of remaining work	
18	Probable time required for completion of remaining work	30/12/2021
19	Cost work charged establishment charged on the work after the expairy original period	—
20	Weather notice as per clause of contract has been issued	—
21	Remarks of the AEE and the daily rate of penalty proposed	—
21	Remarks of the EE and the daily rate of penalty proposed	

Assistant Engineer

Executive Engineer
Yelahanka Division, Bangalore-64

Assistant Executive Engineer

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ